



CLIENT:
Duluth Transit Authority

2402 W Michigan Street
Duluth, MN 55806

THIS SQUARE APPEARS 1/2"x1/2" ON
FULL SIZE SHEETS

NO	DATE	REVISION
07/01/13	ADDENDUM 01	

I HEREBY CERTIFY that this plan, specification or report was prepared by me or under my direct supervision and that I am a duly Licensed Architect under the laws of the State of Minnesota.

Signature: *Cynthia Porier*

Typed or Printed Name: CYNTHIA PORIER

Date: 09/09/2013 Reg. No.: 22021

COPYRIGHT 2010 BY LHB, INC. ALL RIGHTS RESERVED.

PROJECT NAME:
DTA Operation Center
Facility Floor Coatings

2402 W Michigan Street
Duluth, MN 55806

DRAWING TITLE:
PHASING PLAN

FILE: 130139 DTA Floor Coating A13 Central.rvt
DRAWN BY: CEM
CHECKED BY: CIP
PROJ. NO.: 130139
DRAWING NO:

A1.00

1 PHASING PLAN
1/32" = 1'-0"

PHASING NOTES

- 1) AREAS 1-6 TO BE COMPLETED DURING THE M-F WORK WEEK.
- 2) AREAS 7 & 11 WILL REQUIRE SEVERAL DAYS TO DRY OUT PRIOR TO COATING.
- 3) AREAS 7 & 11 REQUIRE WORK TO BE COMPLETED ON WEEKEND AND MAY BE DONE SIMULTANEOUSLY WITH 13 OR 14.
- 4) AREA 12 WILL REQUIRE WEEKEND WORK.
- 5) AREAS 8 - 10 MAY BE COMPLETED DURING THE M-F WORK WEEK.
- 6) AREAS 13 & 14 TO BE COMPLETED OVER TWO SEPARATE WEEKENDS.
- 7) THE MAINT. BAY DRIVE LANE SHOULD BE COMPLETED WITH 13 OR 14.